



NOTES

- ① REMOVE EXISTING METAL CATALOGUE & WOOD TRIM & INSTALL NEW METAL DESKS TO MATCH EXISTING WRITING DESKS REMOVED FROM OPPOSITE WALL
- ② REMOVE EXISTING WAITING DESK & BUILD NEW 4" H.C. TILE WALL
- ③ REMOVE EXISTING EAST WALL. MOVE DOOR ON SOUTH WALL TO NEW POSITION
- ④ INSTALL THREE (3) TOILETS & THREE (3) WASH BASINS AS SHOWN COMPLETE WITH ALL PLUMBING. INSTALL NEW TOILET STALL PARTITIONS.
- ⑤ BLOCK UP EXISTING DOORWAY.
- ⑥ NEW STEEL SHELVING SPACED 25" APART FROM EXISTING RESERVE STACKS
- ⑦ NEW WOOD PARTITION 7'0" HIGH TO MATCH EXISTING PARTITIONS ON THE CONCOURSE
- ⑧ RE-USE TURNSTILE FROM EXISTING RESERVE ROOM & PROVIDE ONE NEW TURNSTILE & NEW TRAFFIC RAIL 24" HIGH
- ⑨ USE COUNTER TO MATCH EXISTING MADE UP FROM EXISTING RESERVE BOOK ROOM COUNTER.
- ⑩ NEW WOOD PARTITION TO COUNTER HEIGHT GLAZED PANEL ABOVE TO MATCH MAIN LOAN DESK
- ⑪ NEW WOOD PARTITION TO COUNTER HEIGHT COMPLETE WITH GATE ALL TO MATCH EXISTING
- ⑫ MOVE EXISTING LOAN DESK TO NEW POSITION & CHANGE TO 50". RELOCATE TICKET OPENINGS IN GLAZED PANEL ON TOP OF THE DESK PROVIDE NEW GATE AT SOUTH END OF DESK
- ⑬ MOVE EXISTING BOOK RETURN BIN TO NEW POSITION
- ⑭ CENTRAL STATION FOR NEW PNEUMATIC TUBE SYSTEM SEE DETAILS
- ⑮ NEW WOOD PARTITION TO COUNTER HEIGHT GLAZED PANEL ABOVE TO MATCH MAIN LOAN DESK
- ⑯ EXISTING CHARGE DESK & TURNSTILES REMAIN AS IS. REMOVE EXISTING BARRICADE STORAGE
- ⑰ MOVE WEST WALL OF OFFICE & BUREAU STORAGE BACK TO LINE WITH FRONT FACE OF MAIN LOAN DESK. ADD AN ADDITIONAL SHELF TO BUREAU STORAGE
- ⑱ REMOVE EXISTING CATALOGUE FILES REMOVED FROM STAIRS ADJACENT TO THE CONCOURSE. ALL AS DETAILED
- ⑲ NEW COUNTER & COUNTER HEIGHT PARTITION TO MATCH EXISTING

		THOMPSON, BERWICK & PRATT ARCHITECTS		ADDITION TO THE LIBRARY UNIVERSITY OF BRITISH COLUMBIA		SHEET No. 5 OF	
		1555 ROBSON ST. VANCOUVER 5, B. C.		PLAN: STACK LEVEL # 5		SCALE: 1/8" = 1'-0"	
No.	DATE	REVISION		DRAWN: <i>CS</i> EBA. CHECKED:		DATE: MAY 15, 1959	

KJM